

Monthly Vendor Invoice Package and Budget Update from Compass Project Management, Inc.



Project: **Westwood Hanlon Elementary School**

Financial Period Ending: **August 31, 2021**

To: Lemma Jn-Baptiste ljbaptiste@westwood.k12.ma.us

CC: John Cianciarulo jcianciarulo@westwood.k12.ma.us
Chin Lin Compass
Tim Bonfatti Compass

Approved by:

Chin Lin, Senior Project Manager
Compass Project Management, Inc.

1 Compass recommends that the Owner pay the following NEW invoice(s):

Vendor	Invoice	Amount
Compass Project Management	CPM 78-24	20,000.00
Dore + Whittier	22	289,771.01
		309,771.01

2 New Commitments: *None this period*

3 MSBA ProPay Payment Requests (PR) in Process:

Last Warrant Information Received by Compass: included payments made on 8/11/2021. Please continue to send warrant information to mekuppens@compasspminc.com as soon as payments are made.

PR	Invoices	Subm to MSBA	Status
19	Resubmission of invoice impacted by BRR#2	7/31/21	Pending

The project is still in the MSBA Feasibility Phase, pending the approved project vote and execution and submission of the Project Funding Agreement in the MSBA ProPay system. Most of the recent costs are related / coded to PFA budget cost codes, so we are not able to submit them for reimbursement at this time.

Please continue to send us the Warrant Reports each month as we are posting them and will submit them for reimbursement as soon as the project moves to the PFA phase.

4 MSBA Budget Revision Requests (BRRs) in process: *None at this time*

Monthly Vendor Invoice Package and Budget Update from Compass Project Management, Inc.



Project: **Westwood Hanlon Elementary School**

Financial Period Ending: **August 31, 2021**

5 Reconciliation of Compass Expenditures to the Owner: Compass will reconcile our budget to the Owner's accounting on a regular basis. The reconciliation process is performed more quickly if a separate report can be sent in an Excel file format. Please send a report each month of (a) Expenditures Paid by Vendor *Project-to-Date* and, (b) if reconciliation of commitments is desired by the School Building Committee, PO's by Vendor to mekuppens@compasspminc.com.

6 Attachments:

- | | | |
|--|----|-----|
| a. New Invoice(s) Recommended for Payment | pp | 1-6 |
| b. Project Budget Status Report | p | 7 |
| c. Major Contracts | pp | 8-9 |
| d. Budget Transfers & Usage of Contingency | p | 10 |
| e. MSBA Reimbursement Summary | p | 11 |
| f. MSBA Report of Ineligible Costs | p | 12 |

INVOICE FOR SERVICES TOWN OF WESTWOOD | HANLON ELEMENTARY SCHOOL

Michelle Miller, Procurement Officer
Town of Westwood
Westwood Town Hall
580 High Street
Westwood, MA 02090

8/31/2021
CPM 78-24
\$20,000.00

OPM Professional Services 08/01 - 08/28/2021

Monthly Lump Sum Payment: August 2021 20,000.00

Total Amount Due for this invoice \$20,000.00

Please remit payment to Compass Project Management, 400 Libbey Parkway, Weymouth, MA 02189

Billing Summary

	MSBA Code	Contract	Prev. Invoiced	This Inv.	Total Invoiced	Remaining
Feasibility Study Phase PO#17163						
Designer Selection (\$10,303/mo 6/19-10/19)	0001-0000	51,514.00	51,514.00	-	51,514.00	-
PDP/PSR (\$18,670/mo 11/19-8/20)	0001-0000	186,695.00	186,695.00	-	186,695.00	-
SD/Town Apprvl (\$16,443/mo 9/20-2/21)	0001-0000	98,655.00	98,655.00	-	98,655.00	-
AM 2 (\$20,000/mo Mar/Apr 2021)	0001-0000	40,000.00	40,000.00		40,000.00	-
Feasibility Estimating	0001-0000	24,766.00	12,848.00		12,848.00	11,918.00
Design Development Phase PO#21194						
AM 3 Design Development (\$20,000 6/mos)	0102-0400	120,000.00	40,000.00	20,000.00	60,000.00	60,000.00
AM 3 DD Estimating	0102-1100	17,000.00	-			17,000.00
Reimbursables						
		538,630.00	429,712.00	20,000.00	449,712.00	88,918.00

Dore + Whittier
Westwood Hanlon Elementary School project
Invoice Cover Sheet

Date: 8/31/2021
Invoice No: 22

A	B	C	D	E	F	G = E + F	H = D - G
Contract / Amendment	MSBA Description	MSBA Code	Contract	Previously Invoiced	This Invoice	Total Invoiced	Remaining

Feasibility Phase:

Orig. Contract	Feasibility Study	00020000	850,000.00	850,000.00	-	850,000.00	-
----------------	-------------------	----------	------------	------------	---	------------	---

Feasibility Phase Extra Services:

Survey	Environmental & Site	00030000	22,200.00	22,200.00	-	22,200.00	-
Geotechnical Investigation	Environmental & Site	00030000	36,000.00	36,000.00	-	36,000.00	-
Hazardous Materials	Environmental & Site	00030000	8,800.00	8,800.00	-	8,800.00	-
Traffic Study	Environmental & Site	00030000	17,000.00	16,000.00	-	16,000.00	1,000.00
Standard Energy Modeling	Other	00040000	9,000.00	9,000.00	-	9,000.00	-
LEED Documentation	Other	00040000	2,000.00	2,000.00	-	2,000.00	-

Additional Services:

Amendment #2 Daylighting	Other	00040000	5,000.00	5,000.00	-	5,000.00	-
Amendment #3 GeoThermal A/B	Environmental & Site	00030000	62,700.00	57,897.34	-	57,897.34	4,802.66
Amendment #4 Additional Geotech/Civil	GeoTech/Civil	00030000	41,690.00	41,619.71	-	41,619.71	70.29
Amendment#5 GeoEnvironmental Invest	Geo-Environment	00030000	16,500.00	10,876.63	-	10,876.63	5,623.37
Amendment#6 Flow Test	Fire Protection	00040000	1,675.00	1,675.00	-	1,675.00	-
Amendment#8 Topo Survey and ANR Plan	Survey	00030000	56,870.00	56,870.00	-	56,870.00	-
Amendment#9 Additional Test Pits for Ledge	GeoTech	00030000	12,870.00	12,870.00	-	12,870.00	-

Design/Construction Phase:

Amentment #7	Design Development	02010400	1,232,260.00	831,775.52	277,258.51	1,109,034.03	123,225.97
--------------	--------------------	----------	--------------	------------	------------	--------------	------------

Additional Services - Amendment 7:

Geothermal Design	Other Basic Services	0201-9900	16,500.00			-	16,500.00
Hazardous Materials	Hazardous Materials	0204-0200	12,100.00		8,800.00	8,800.00	3,300.00
Geotech & Geo Environmental	Geotech & Geo Environ	0204-0300	16,500.00	7,425.00	3,712.50	11,137.50	5,362.50
Wetland	Wetlands	0204-0500	40,900.00		-	-	40,900.00

Other Reimbursables/Not in Contract

-	-	-
---	---	---

2,460,565.00	1,970,009.20	289,771.01	2,259,780.21	200,784.79
--------------	--------------	------------	--------------	------------



DORE + WHITTIER
Dore & Whittier Architects, Inc.
212 Battery Street
Burlington, VT 05401

Town of Westwood
580 High Street
Westwood, MA 02090

Invoice number 00022
Date 08/30/2021

Project 19-0798 Westwood-Hanlon Elementary School

For Date Range: August 1 to August 31, 2021

Description	Contract Amount	Percent Complete	Prior Billed	Current Billed	Remaining
BASIC SERVICES					
Feasibility Study	425,000.00	100.00	425,000.00	0.00	0.00
Schematic Design	425,000.00	100.00	425,000.00	0.00	0.00
Design Development - ASR-7	1,232,260.00	90.00	831,775.52	277,258.51	123,225.97
Subtotal	2,082,260.00	94.08	1,681,775.52	277,258.51	123,225.97
ALLOWANCES - FS to SD -CLOSED					
Site Survey	22,200.00	100.00	22,200.00	0.00	0.00
Geotechnical	36,000.00	100.00	36,000.00	0.00	0.00
Hazardous Materials	8,800.00	100.00	8,800.00	0.00	0.00
Traffic	16,000.00	100.00	16,000.00	0.00	0.00
Standard Energy Model	9,000.00	100.00	9,000.00	0.00	0.00
LEED Documentation	2,000.00	100.00	2,000.00	0.00	0.00
Subtotal	94,000.00	100.00	94,000.00	0.00	0.00
ADDITIONAL SERVICES - FS to SD - CLOSED					
Daylighting - ASR-2	5,000.00	100.00	5,000.00	0.00	0.00
ASR-4 - Additional Borings, Test Pits and Elevation Spot Checks	41,619.71	100.00	41,619.71	0.00	0.00
ASR-5 - Geo-Environmental Investigation	10,876.63	100.00	10,876.63	0.00	0.00
ASR-6 - Flow Test	1,675.00	100.00	1,675.00	0.00	0.00
ASR-8 - Topo Survey and ANR Plan	56,870.00	100.00	56,870.00	0.00	0.00
ASR-9 - Geotech - Additional Test Pits for Ledge Exploration	12,870.00	100.00	12,870.00	0.00	0.00
Subtotal	128,911.34	100.00	128,911.34	0.00	0.00
Geothermal - ASR-3 - FS to SD - CLOSED					
Task A - Test Well	48,927.53	100.00	48,927.53	0.00	0.00
Task B - Schematic Design Services (T&M)	8,969.81	100.00	8,969.81	0.00	0.00
Subtotal	57,897.34	100.00	57,897.34	0.00	0.00
ALLOWANCES FOR ASR-7					
Geotechnical	16,500.00	0.00	0.00	0.00	16,500.00
Hazardous Materials	12,100.00	72.73	0.00	8,800.00	3,300.00
Wetlands Permitting	40,900.00	0.00	0.00	0.00	40,900.00
GeoThermal	16,500.00	67.50	7,425.00	3,712.50	5,362.50
Subtotal	86,000.00	23.18	7,425.00	12,512.50	66,062.50

Total	2,449,068.68	92.27	1,970,009.20	289,771.01	189,288.47
-------	--------------	-------	--------------	------------	------------

Invoice total

289,771.01

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
00022	08/30/2021	289,771.01	289,771.01				
	Total	289,771.01	289,771.01	0.00	0.00	0.00	0.00

INVOICE #9032

August 20, 2021

Account Payable
Dore & Whittier Architects
212 Battery Street
Burlington, VT 05401

Reference: HAZ MAT Inspection and Sampling Services
Hanlon School, Westwood, MA

Professional Services:

Lump Sum Fee	\$ 8,000.00
	+10% \$8,800.00

**HAZARDOUS MATERIALS
ALLOWANCE FOR ASR-7**



July 26, 2021

Project No: 7021.2.C1

Invoice No: 0070079

Dore & Whittier Architects, Inc.
 1795 Williston Road, Ste. 200
 South Burlington, VT 05401

Attention: Mr. Roberto W. Fitzgerald
 email: dgabriel@DoreandWhittier.com

Hanlon Elementary School; Westwood, Massachusetts
 Geothermal Engineering Services
 Task C1 - Design Development Phase
 Proposal dated 4/28/21 - Budget \$15,000

Professional Services from June 1, 2021 to June 30, 2021

Fee

Total Fee	15,000.00		
Percent Complete	67.50	Total Earned	10,125.00
		Previous Fee Billing	6,750.00
		Current Fee Billing	3,375.00
		Total Fee	3,375.00
		Total this Invoice	\$3,375.00

GEO THERMAL ALLOWACE FOR ASR-7

+10% \$3,712.50

Westwood Hanlon Elementary School

Project Budget Status Report

8/31/2021

		BUDGET	TRANSFERS	REV'D BUDGET	COMMITTED	SPENT	LEFT TO SPEND	AVAILABLE
MSBA Classification Name	MSBA Code	Feasibility thru Design Development 5-31-21	Budget Transfers	after Budget Transfers	Contracts, PO's, or Otherwise Spent	Total Paid Project to Date	on Current Contracts, PO's	to Commit or Spend
		F	G	H = (F + G)	I	J	K = I - J	L = H-MAX(I,J)
FEASIBILITY STUDY AGREEMENT 00000000								
OPM - Feasibility Study 00010000		450,000	-	450,000	401,630	389,712	11,918	48,370
A&E - Feasibility Study 00020000		950,000	-	950,000	850,000	850,000	-	100,000
Environmental & Site 00030000		200,000	74,630	274,630	274,630	263,134	11,496	-
Other 00040000		150,000	(74,630)	75,370	44,366	44,366	-	31,004
TOTALS for FEASIBILITY STUDY		1,750,000	-	1,750,000	1,570,626	1,547,212	23,414	179,374
Owner's Project Manager 01020000								
OPM - Design Development 01020400		120,000	-	120,000	120,000	60,000	60,000	-
OPM - Cost Estimates 01021100		17,000	-	17,000	17,000	-	17,000	-
		137,000	-	137,000	137,000	60,000	77,000	-
Architecture & Engineering 02000000								
A&E - Design Development 02010400		1,232,260	-	1,232,260	1,232,260	1,109,034	123,226	-
A&E - Other Basic Services 02019900		16,500	-	16,500	16,500	-	16,500	-
A&E - Haz Mat 02040200		12,100	-	12,100	12,100	8,800	3,300	-
A&E - Geotech 02040300		16,500	-	16,500	16,500	11,138	5,363	-
A&E - Wetlands 02040500		40,900	-	40,900	40,900	-	40,900	-
		1,318,260	-	1,318,260	1,318,260	1,128,972	189,288	-
Contingencies 08000000								
Owner's Conting. 08010000		4,740	-	4,740	-	-	-	4,740
		4,740	-	4,740	-	-	-	4,740
TOTAL PROJECT BUDGET		3,210,000	-	3,210,000	3,025,886	2,736,183	289,703	184,114

Westwood Hanlon Elementary School

Major Contracts

8/31/2021



Items highlighted in yellow are new this reporting period

Vendor	Post Period	Amend/CO number	LN	Desc	Commitment Amount	MSBA CODE	MSBA Desc
--------	-------------	-----------------	----	------	-------------------	-----------	-----------

Compass Project Management, Inc.

Feasibility Phase

CPM	2019.10	Orig Contract to AM 01	S	Feasibility Phase	361,630.00	00010000	OPM - Feasibility Study
CPM	2021.03	Amendment 2	S	Feasibility Phase	40,000.00	00010000	OPM - Feasibility Study

Feasibility Subtotal: 401,630.00

Design Phase

CPM	2021.05	Amendment 3	1	Design Phase	120,000.00	01020400	OPM - Design Development
CPM	2021.05	Amendment 3	2	Design Phase	17,000.00	01021100	OPM - Cost Estimates

TOTAL for Compass Project Management, Inc. (CPM): 538,630.00

Dore + Whittier Architects, Inc.

Feasibility Phase

D&W	2019.11	Orig Contract	1	Feasibility Study	425,000.00	00020000	A&E - Feasibility Study
D&W	2019.11	Orig Contract	2	Schematic Design	425,000.00	00020000	A&E - Feasibility Study

Subtotal 850,000.00

Feasibility Phase - Extra Services:

D&W	2019.11	Orig Contract	1	Survey	20,000.00	00030000	Environmental & Site
D&W	2020.01	Amendment 01	a	Survey	2,200.00	00030000	Environmental & Site
D&W	2019.11	Orig Contract	2	Geotechnical Investigation	36,000.00	00030000	Environmental & Site
D&W	2019.11	Orig Contract	3	Hazardous Materials	8,000.00	00030000	Environmental & Site
D&W	2020.01	Amendment 01	b	Hazardous Materials	800.00	00030000	Environmental & Site
D&W	2019.11	Orig Contract	4	Traffic Study	25,000.00	00030000	Environmental & Site
D&W	2020.01	Amendment 01	c	Traffic Study	(8,000.00)	00030000	Environmental & Site
D&W	2019.11	Orig Contract	5	Standard Energy Modeling	9,000.00	00040000	Other
D&W	2019.11	Orig Contract	6	LEED Documentation	2,000.00	00040000	Other

Subtotal 95,000.00

Feasibility Phase - Additional Services

D&W	2020.05	Amendment 02	S	Daylighting	5,000.00	00040000	Other
D&W	2020.06	Amendment 03	S	Geothermal Drilling	62,700.00	00030000	Environmental & Site
D&W	2020.08	Amendment 04	S	Additional Geotech	41,690.00	00030000	Environmental & Site
D&W	2020.08	Amendment 05	S	Geoenvironmental	16,500.00	00030000	Environmental & Site
D&W	2020.11	Amendment 06	S	Flow test	1,675.00	00040000	Other
D&W	2021.03	Amendment 08	S	Topo Survey and ANR Plan	56,870.00	00030000	Environmental & Site
D&W	2021.03	Amendment 09	S	Additional Test Pits for Ledger	12,870.00	00030000	Environmental & Site

Subtotal 192,305.00

Feasibility Subtotal: 1,142,305.00

Design Phase

D&W	2021.05	Amendment 07	1	Design Development	1,232,260.00	02010400	A&E - Design Development
D&W	2021.05	Amendment 07	2	Geothermal Design	16,500.00	02019900	A&E - Other Basic Services
D&W	2021.05	Amendment 07	3	Hazardous Materials	12,100.00	02040200	A&E - Haz Mat
D&W	2021.05	Amendment 07	4	Geotech & Geo Environment	16,500.00	02040300	A&E - Geotech
D&W	2021.05	Amendment 07	5	Wetland	40,900.00	02040500	A&E - Wetlands

1,318,260.00

TOTAL for Dore + Whittier: 2,460,565.00

Westwood Hanlon Elementary School

Major Contracts

8/31/2021



Items highlighted in yellow are new this reporting period

Vendor	Post Period	Amend/CO number	LN	Desc	Commitment Amount	MSBA CODE	MSBA Desc
--------	-------------	-----------------	----	------	-------------------	-----------	-----------

Cropper GIS Consulting, LLC

Cropper	2019.12	PO SCH-20-C-002	S		16,500.00	00040000	Other
Cropper	2020.04	PO SCH-20-C-002	S		(4,500.00)	00040000	Other

Subtotal for Cropper GIS Consulting, LLC 12,000.00

Thornton Tomasetti

Thornton Tomasetti	2020.03		S	Energy Efficiency	7,000.00	00040000	Other
--------------------	---------	--	---	-------------------	----------	----------	-------

Subtotal for Thornton Tomasetti 7,000.00

Major Contracts TOTAL: 3,018,195.00

Westwood Hanlon Elementary School

Budget Transfers and Usage of Contingency

8/31/2021

Items highlighted in yellow are new this reporting period

Items highlighted in yellow are new this reporting period									00040000	MSBA Budget Revision Request Status			
In ref	Report Period	Change no. / Description	MSBA Budget	From CODE	From Description	To CODE	To Description	Change Amount	Other	MSBA BRR	BRR Status	Inelig Amount	Elig Amount
									Initial Budget				
									150,000.00				
1	2020.08	D&W Amendment #5 - amount in excess of available budget	FSA	00040000	Other	00030000	Environmental & Site	4,890.00	(4,890.00)	01	Executed by MSBA	-	4,890
2	2021.03	D&W Amendment #8	FSA	00040000	Other	00030000	Environmental & Site	56,870.00	(56,870.00)	02.01	Exec by MSBA	-	56,870
3	2021.03	D&W Amendment #9	FSA	00040000	Other	00030000	Environmental & Site	12,870.00	(12,870.00)	02.02	Exec by MSBA	-	12,870
Remaining Balance									75,370.00				

MSBA Reimbursement Summary

Items highlighted in yellow are new this reporting period

District Name	Westwood	School Name	Paul Hanlon
MSBA ID	201703350015	Budget Phase	FSA Budget
Procurement Type	Undetermined	Total Project Budget	\$1,750,000
Project Type	Core Program	Board Approved Final TFG Date	
Project Scope	New Construction	Estimated Max Total Facilities Grant (95% Amt)	\$619,850(\$588,858)
FSA Effective Date	3/8/19	Maximum Total Facilities Grant	\$619,850
PFA Effective Date		Total MSBA Payment Amount (to Date)	\$520,438
PFA Bid Date		Percent of Total Facilities Grant Paid (to Date)	83.96%
Reimbursement Rate	35.42%	Project Phase	Schematic Design

Request No	Type	Electronic Request Date	Submitted Amount	Eligible Project Cost	Ineligible Project Cost	MSBA Payment Amount	MSBA Payment Date	Included Invoices Recommended in VIP for period
1		11/1/19	\$41,212	\$41,212	\$0	\$14,597	12/5/19	Aug - Sep 2019
2		11/26/19	\$12,317	\$10,359	\$1,958	\$3,669	12/19/19	Oct 2019
3		1/7/20	\$104,170	\$103,670	\$500	\$36,720	1/30/20	Nov 2019
4		2/18/20	\$65,100	\$64,600	\$500	\$22,882	3/5/20	Dec 2019
5		3/9/20	\$92,059	\$91,559	\$500	\$32,430	3/26/20	Jan 2020
6		4/1/20	\$80,470	\$79,970	\$500	\$28,325	4/16/20	Feb 2020
7		5/1/20	\$76,866	\$64,366	\$12,500	\$22,799	5/21/20	Mar 2020
8		6/9/20	\$78,961	\$78,961	\$0	\$27,968	7/2/20	Apr 2020
9		7/8/20	\$69,170	\$69,170	\$0	\$24,500	7/23/20	May 2020
10		8/3/20	\$67,220	\$61,170	\$6,050	\$21,666	8/27/20	Jun 2020
11		9/2/20	\$64,670	\$64,670	\$0	\$22,906	9/17/20	Jul 2020
12		10/7/20	\$200,291	\$200,291	\$0	\$70,943	10/29/20	Aug - Sep 2020
13		11/17/20	\$66,965	\$66,965	\$0	\$23,719	12/10/20	Oct 2020
14		12/29/20	\$98,796	\$98,796	\$0	\$34,994	1/22/21	Nov 2020
15		2/8/21	\$74,737	\$74,737	\$0	\$26,472	2/25/21	Dec 2020
16		3/11/21	\$140,914	\$140,914	\$0	\$49,911	3/25/21	Jan - Feb 2021
17		4/30/21	\$110,279	\$90,700	\$19,579	\$32,126	5/27/21	Mar 2021
18		5/18/21	\$103,013	\$67,222	\$35,791	\$23,810	6/17/21	Apr 2021
19		7/31/21	\$52,194					Resubs re BRR#2

Total	\$1,599,404	\$1,469,332	\$77,878	\$520,438
--------------	--------------------	--------------------	-----------------	------------------

Westwood Hanlon Elementary School

MSBA Schedule of Ineligible Project Costs

Items highlighted in yellow are new this reporting period

PR	Vendor	Code	Desc	Invoice	Submitted Amount	Ineligible Amount	Primary Reason Code/Name	Auditor Comments	Next Steps (per Compass)
2	ellis strategies	0004-0000	Other	0003408-IN	150	150	F4-Normal Operating Items - Administrative Supplies		n/a
2	Hometown Weekly News	0004-0000	Other	26214	306	306	N0-Ceremonial Costs - Others		n/a
2	Norwood Printing	0004-0000	Other	20191811	1,002	1,002	F4-Normal Operating Items - Administrative Supplies		n/a
2	Westwood Media Center	0004-0000	Other	d10-15-19	500	500	N0-Ceremonial Costs - Others		n/a
3	Westwood Media Center	0004-0000	Other	d11-08-19	500	500	O0-Unrelated Costs - Others	Specifically, MSBA does not cover School Building Committee Meeting Media Coverage costs.	n/a
4	Westwood Media Center	0004-0000	Other	d01-06-20	500	500	O0-Unrelated Costs - Others	Specifically, MSBA does not cover School Building Committee Meeting Media Coverage costs.	n/a
5	Westwood Media Center	0004-0000	Other	d01-27-20	500	500	O0-Unrelated Costs - Others	Specifically, MSBA does not cover School Building Committee Meeting Media Coverage costs.	n/a
6	Westwood Media Center	0004-0000	Other	d02-14-20	500	500	O0-Unrelated Costs - Others		n/a
7	Cropper GIS, LLC	0004-0000	Other	1976	12,000	12,000	F0-Normal Operating Items - Others	covers work for district meetings	n/a
7	Westwood Media Center	0004-0000	Other	d03-20-20	500	500	F0-Normal Operating Items - Others	district meeting coverage	n/a
10	Dore & Whittier Architects	0003-0000	Environmental & Site	8	6,050	6,050	L0-??? - Others	Test Well cost	n/a
17	Dore & Whittier Architects	0003-0000	Environmental & Site	17	42,309	19,579	R0-This amount is over the Basis for Total Facilities Grant		Resubmitted in PR#19 per BRR#2
18	Dore & Whittier Architects	0003-0000	Environmental & Site	18	32,615	32,615	R0-This amount is over the Basis for Total Facilities Grant		Resubmitted in PR#19 per BRR#2
18	JCianciarulo reimb for dep	0004-0000	Other	E#17069	1,197	1,197	L0-??? - Others	Changed invoice date from 04-21-2021 to 04-19-2021 to match the invoice submitted. Ineligible = MSBA does not pay for Building brochure	n/a
18	Norwood Printing	0004-0000	Other	20210493	1,979	1,979	L0-??? - Others	MSBA does not cover printing or postage costs for Building brochure.	n/a

77,878