

Hello Everyone,

Our construction update for the week of 4/15/2024 is below:

An updated overall site plan can be found on the last page of the update. The update reflects the current phase of the project, along with layout for traffic and pedestrian access. This will help readers gain a better understanding of where on-site work is being performed.

The Pine Hill Elementary School, playground, and property will be closed to the public from Saturday 4/13 through Sunday 4/21. There will be machinery, equipment, and crews performing work which could potentially create a safety hazard to the public.

Demolition of the old Hanlon foundation will continue for the next couple of weeks. Material is being sorted and hauled out by trailers. Residents will notice and hear equipment, machinery, and workers while this task is being performed. Two fire hoses and a misting cannon are used to spray down the building, stockpiles, and minimize dust during demolition. Pest control is setup along the perimeter of the construction zone. Residents may notice these small, black, shoebox style stations along the site fencing.

Tree removal is scheduled for 4/25-4/26 but may be completed sooner if possible. Trees marked with ribbons will be removed to make room for the new driveway, baseball field, and multi-purpose field. Residents may notice and hear equipment associated with this work.

Asphalt cutting and curb installation is scheduled to be performed along Gay Street, starting from the south entrance towards Croft Regis Road. The temporary sidewalk will be shutdown while this work is being performed. This is a temporary condition and will be modified multiple times throughout the various stages of the new sidewalk installation. If the path is blocked off, it is recommended that pedestrians seek an alternate route.

At Pine Hill, an influx of contractors will be onsite, utilizing April break for the final punchlist of miscellaneous electrical, plumbing, mechanical, A/V, security, lighting controls and communication.

There are currently multiple residential construction projects being performed on Gay Street. Residents should be aware that delivery trucks and roadwork along Gay Street are not necessarily related to the school project. Please contact the Town if you have any questions or comments about this work.

Brait Builders has installed a live camera to capture the progress of construction:

<https://www.senserashsystems.com/public/project/Hanlon>

We thank you in advance for your patience and understanding. Please do not hesitate to contact my team with questions, concerns, or issues. The Project Team can be reached at:

hanlondeerfieldproject@westwood.k12.ma.us

Hanlon-Deerfield School Building Project

Weekly Update and Impacts

Week of: 4/15/24

Category	Update	Impact	Approximate Dates
School/Site & Playground Closure	Machines and equipment will be used around the playground and throughout the site.	No public access. Sidewalk/walkways are being sealed. Machinery and equipment will be present in the parking lot and around the school.	4/13-4/21.
Demolition	Demolition of the old Hanlon school slabs and foundations.	Residents may notice and hear equipment, trucks, and workers while the demolition work is being performed.	Next couple of weeks.
Tree Removal	Removal of all marked trees around the old Hanlon school and along the multipurpose field.	Residents may notice and hear equipment, trucks, and workers while this work is being performed.	Next couple of weeks.
Sitework	Installation of new curbing along Gay Street.	Sections of the new sidewalk path may be restricted. Pedestrians to seek alternate route.	Periodically, starting 4/15.
Sitework	Selective demo of old asphalt parking spaces and basketball court.	Residents may notice and hear equipment, trucks, and workers while this work is being performed.	Next couple of weeks.

Next Update: 4/19/2024

