


AGENDA – Design Development Submission

- 1. Work Plan Update
- 2. Cost Estimate and Budget Update
- 3. Site Plan Rendering and Floor Plans
- 4. Fly By Video Exterior and Interior rendering
- 5. Materials Boards
- 6. Sustainability Update
- 7. Proprietary Items Vote
- 8. MSBA Submission Vote

UPDATE: Design Development Work Plan



- Mtg
- Land Use Committee **Preliminary Peer** Review
- Submission of 100% DD set to cost estimators

- 9/10
- Meeting with Abutters 9/13
- Planning Board Hearing 9/21
- MSBA submission 9/24

UPDATE: Cost Estimates

MSBA Agreed Upon Scope and Budget at the completion of Schematic Design Phase:


Construction Budget:\$70.38 MSoft Costs:\$17.44 MProject Budget:\$87.82 M

Milestone	Construction Cost Reconciled Estimates	
Cost Estimator	PM+C	MCI
50% Design Development	\$70.30 M	
100% Design Development	\$70.31 M	\$70.23 M


Site Plan



First Floor Plan



Second Floor Plan







STEAM Porch View



Main Entry View



Ledgestone Veneer

Brick Veneer





Interior Finishes August 31st, 2021



Cafeteria View



Living Room/Lobby looking into Cafeteria View



General Flooring



General Flooring



Flooring Accent



Upholstery for Seating



Upholstery for Seating



Wall Color



Lobby Floor



Wood Doors + Millwork



Carpet at Administration+ Seating Areas



Interior Finishes August 31st, 2021



Extended Learning Area View



General Flooring



General Flooring



Flooring Accent



Upholstery for Seating



Upholstery for Seating



Wall Color




Classroom Floor Accent



Classroom Floor Accent



Classroom Flooring



Accent Wall Colors






Wood Doors + Millwork





Interior Finishes August 31st, 2021







Wall Color







Upholstery for Seating



Wood Doors + Millwork



General Carpet



Sustainability Update

- 1. Recent Energy Model results: Energy Use Intensity (EUI) = 22.6
- 2. On track for < 25 EUI, meeting Eversource incentive requirements
- 3. Currently <u>tracking</u> LEED v4, Green School, <u>Silver</u> Certification level



Proprietary Items Review and Vote

- 1. Thermal Insulation (behind brick/stone only)
- 2. Light Diffusing Glazing (used at Gym)
- 3. Security Laminated Glazing (used at exterior entrances)
- 4. Emergency Key Box (Fire Dept Use)
- 5. IT and Security

