## Westwood Public Schools Pine Hill Elementary School Building Project

School Committee September 14, 2023



## **Project Schedule Overview**

Sept 2019: Feasibility Study Begins

Feb 2021: Schematic Design Submitted to MSBA

May 2021: Town Vote - Design Development Phase

Oct-Nov 2021: Town Vote - Construction Phase

May 2022-June 2022: Contractor Bidding Process

July 2022: Contractor Awarded Bid; Construction Starts

September 2023: Project is at 75% completion of construction

January 2024: Estimated Substantial Completion of Building

February 2024: Hanlon and Deerfield Schools Move-In to Pine Hill School

March-August 2024: Demolition of existing Hanlon School; completion of parking lots, athletic fields + remaining site work

August 2024: Estimated Substantial Completion for remaining site



**Pine Hill Elementary School** Westwood, MA

- 113,141 sq ft.
- 18.5 +/- acres
- 560 Students
  Maximum Capacity



## Site Plan

113,141 sf building, 18.5 acres +/-







































## **Summary of Sustainable Features**

- 1. LEED v.4 Gold
- 2. Net Zero Energy School
  - Super insulated thermal envelope: Passive House standards for air infiltration
  - Geothermal wells for heating and cooling
  - Fossil fuel free (all electric)
  - Tracking predicted Energy Use Intensity of 22.6
  - Roof containing Photovoltaic Panels: Solar Panels on roof expected to provide 60-70% of the power; remaining expected through Renewable Energy Certificates
  - Mass Save/Eversource Path 1 NZE schools
  - Solar shading integrated design
- 3. Highly efficient Electrical, HVAC, and Building Management System
- 4. Thoughtful management of water, sustainable materials and native landscaping



