

Westwood Public Schools

Hanlon Elementary School Building Project

School Building Committee

02.05.2021









Agenda

- Project Schedule
- Project Budget
- Bridge Funding Request





Increased Cost Associated with Schedule Shift

Extending the construction schedule would have a cost impact to the project of approximately \$720k

- Escalation (3% annually) for 5 month delayed construction start (from July 2022 to December 2022)
- Additional contingency costs to address potential winter conditions at construction start (December 2022)



Construction Cost

Target Construction Cost	\$ 70,381,157	
Target Soft costs	\$ 17,800,000	
Target Project Cost	\$ 88,181,157	
Reconciled Construction Cost Estimate	\$ 70,885,948	\$504,791 Above target (Rev 12/21/20)
Site	\$ (586,922)	
Aesthetics	\$ (811,346)	
Recommended Savings to Accept:	\$ (1,398,268)	
Revised Base Construction Cost	\$ 69,487,680	Approved construction budget on 1/22/2
Alternate: Add UV-C system	\$ 205,760	Excluded from Project Budget
Alternate: Phase 2 Landscaping	\$ 224,000	Excluded from Project Budget

Project Cost

Project Cost = Construction Cost + Soft Cost

Construction Cost	\$ 69,487,680
OPM	\$ 2,495,116
A & E	\$ 7,979,290
FFE & Technology	\$ 1,800,000
Permitting, Testing, Enhance Commissioning,	
moving, legal, & other costs	\$ 946,300
Project Contingency (const. 5% & soft cost)	\$ 4,125,821
Total Soft Cost	\$ 17,346,527
Total Project Cost	\$ 86,834,207

Target \$17,371,920 (25%)

MSBA Reimbursement Calculation

(Total Project Cost - Ineligible Costs)
X

Town's Reimbursement Rate =

Estimated Maximum MSBA Reimbursement

Ineligible Costs - Construction

Asbestos Flooring Abatement	\$	110,000
 Site Cost above 8% of construction trade cost 	\$	5,884,238
 Construction cost above MSBA cap 	\$:	28,459,497
(\$/sf, excluded sf*)		
 General Condition, Bond, Insurance above MSBA cap 	\$	1,391,989
Escalation above MSBA cap	\$	299,712
Total	\$ 3	36,145,436

* Extra space in gym and any other areas above MSBA cap

Construction Cost above MSBA cap

Area of building anticipated to be outside of reimbursement (appx. \$9M):


```
16,670 sf +/-
Gym additional sf: 6,000 sf+/- (out of 12,000 sf+/-)
Extended Learning Areas: 4,000 sf+/- (out of 6,800 sf)
Extended Day and Mothers Room: 650 sf+/- (out of 650 sf+/-)
Staff Workroom: 450 sf+- (out of 1,120 sf+/-)
Grossing multiplier (wall thickness, corridors, etc)
```

Allowable \$/SF (\$333) reflects 2013 costs according to MSBA data – not 2022 (appx. \$19M)


Heightened by NZE premiums and new 2020 Massachusetts Energy Code: geothermal, ultra-insulated envelope, high efficiency HVAC

 Excess site beyond cap (8%) due to ledge, site development and play fields. MSBA cap is inadequate for suburban schools (app. \$6M)

Construction Costs: January 2011 – July 2022



Construction Cost Comparison – Similar Projects



Ineligible Costs – Soft Cost

• Legal, Permitting	\$ 110,300
 Architect basic service above MSBA cap 	\$ 241,532
Moving & mailing	\$ 120,000
 FFE & Technology cost above MSBA cap 	\$ 456,000
• Contingency above MSBA cap (Const. & Soft costs)	\$ 2,780,944
Total	\$ 3,708,776

Eligible Cost for Reimbursement

Project Cost	\$86,834,207
Ineligible Construction Cost	-\$36,145,436
Ineligible Soft Cost	-\$ 3,708,776
Total Eligible	Cost* \$46,979,995

*Subject to MSBA Audit

MSBA Reimbursement Rate

Base Rate 35.42%

Maintenance Incentive +1.93% (2% max)

Green Incentive +2.00%

= 39.35%

MSBA Maximum Reimbursement

Total Project Cost	\$86,834,207
Ineligible Construction Cost	-\$36,145,436
Ineligible Soft Cost	-\$ 3,708,776
Total Eligible Project Cost*	\$46,979,995
Reimbursement Rate	x 39.35%
Maximum Total Facilities Grant	\$18,486,628
*Subject to MSBA Audit	

Town Share

Total Project Cost \$86,834,207

Maximum Total Facilities Grant -\$18,486,628

Town Share \$68,347,579

Effective Reimbursement rate 21.29%

